

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/14

Page 1
03/07/14

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-LAS-139-30.0/40 02-4F1304		IN LASSEN AND SHASTA COUNTIES AT VARIOUS LOCATIONS. AR CHIP SEAL	NORTHWEST PAVING 8115 SECLUDED VALLEY DRIVE REDDING CA 96001 (530)246-4388	BLINE, JEFF 13700 HWY 36E RED BLUFF, CA 96080 (530)949-2984	\$1,490,524 \$127,293 \$0	06/11/13 07/08/13 07/20/14	30% 9%
02-LAS-395-56.5/61 02-3C0724 NH-S395-(240)E --()		IN LASSEN COUNTY AT AND NEAR JOHN STONVILLE FROM 0.1 MILE NORTH OF SUNNYSIDE ROAD TO 0.1 MILE SOUTH OF ROUTE 36. PAVEMENT REHAB.	HAT CREEK CONSTRUCTION & MATERIALS INC 24339 HIGHWAY 89 N BURNEY CA 96013 (530)335-5501	BLINE, JEFF 471-800 DIANE DRIVE SUSANVILLE, CA 96130 (530)949-2984	\$2,525,754 \$2,598,231 \$35,000	05/24/13 06/13/13 03/28/14	93% 98% SUSPENDED
HA23							
02-MOD-139-22.6/22.8 02-1E0604		IN MODOC COUNTY ABOUT 23 MILES NORTH OF CANBY FROM 0.6 MILE TO 0.4 MILE SOUTH OF PEREZ INSPECTION STATION. INSTALL CCTV AND RWIS	STUDEBAKER BROWN ELECTRIC INC 2008 OPPORTUNITY DR STE 140 ROSEVILLE CA 95678 (916)788-1626	ESTES, RODDY 18300 ANTLER SCHOOL RD. BLDG D LAKEHEAD, CA 96051 (530)941-4998	\$209,900 \$0 \$0	12/10/13 12/23/13	0% 0%
HB1							
02-PLU-70-90.5/96 02-4E9904		IN LASSEN AND PLUMAS COUNTIES ON RTE 36 FROM RUSSEL AVENUE TO 0.1 MILE WEST OF SUSAN RIVER BRIDGEAND ON ROUTE 70 FROM 0.7 MILE WES HMA THIN BLANKET WITH DIGOUTS	HAT CREEK CONSTRUCTION & MATERIALS INC 24339 STATE HWY 89 N BURNEY CA 96013 (530)335-5501	BLINE, JEFF 471-800 DIANE DRIVE SUSANVILLE, CA 96130 (530)949-0697	\$868,299 \$933,351 \$2,940	04/05/13 04/26/13 03/28/14	92% 99%
02-SHA-5-.1/0 02-3E6504 BHIM-000C-(357)E --()		IN SISKIYOU AND SHASTA COUNTIES AT VARIOUS LOCATIONS BRIDGE MAINTENANCE	TRUESDELL CORPORATION OF CALIFORNIA INC 1310 W 23RD STREET TEMPE AZ 85282 (602)437-1711	BAILEY, JOHN 1031 BUTTE STREET REDDING, CA 96001 (530)440-9554	\$3,879,240 \$3,687,867 \$2,490	04/11/13 05/06/13 03/12/14	88% 92% SUSPENDED
02-SHA-5-13.8/14.1 02-0H0404		IN SHASTA COUNTY IN REDDING FROM 0.1 MILE SOUTH TO 0.2 MILE NORTH OF HARTNELL AVE OVERCROSSING DIR'S EMERGENCY L.B. REPAIR BRIDGE DAMAGE	SHASTA CONSTRUCTORS, INC. 4150 FIG TREE LANE REDDING, CA 96002 (530)365-3930	ALEXANDER, NATHAN 1031 BUTTE STREET REDDING, CA 96001 (530)604-5102	\$6,224 \$0 \$0	02/05/14 02/25/14	0% 0%
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/14

Page 2
03/07/14

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-SHA-5-39.5/40.8 02-378904 ACBR-0058-(337)N 00-58 3-(7N) --()		IN SHASTA COUNTY NEAR LAKEHEAD FROM 0.3 KM NORTH OF ANTLER SUMMIT OVERCROSSING TO 0.5 KM NORTH OF ANTLER UNDERPASS BRIDGE REPLACEMENT	TUTOR SALIBA CORPORATION 15901 OLDEN STREET SYLMAR CA 91342 (818)362-8391	DARNALL, MARK 4300 CATERPILLAR ROAD REDDING CA 96003 (530)225-3083	\$128,598,405 \$76,038,064 \$3,170,751	09/25/09 10/14/09 04/01/16	79% 59%
HA21	SWPPP						
02-SHA-44-.3/1.8 02-328044 STPE-PO44-(049)E --()		IN SHASTA COUNTY IN REDDING INSTALL LANDSCAPING AND IRRIGATION	AUBURN GARDENING AND LANDSCAPE 2701 DEL PASO ROAD SUITE 130 SACRAMENTO CA 95835 (530)344-8169	ALEXANDER, NATHAN 1031 BUTTE STREET REDDING CA 96001 (530)225-2922	\$626,408 \$617,917 \$0	04/07/11 06/06/11 01/10/14 01/27/14	100% 100% COMPLETED
HB4N	WPCP						
02-SHA-299-2.5/4.3 02-1E10U4 ACHS-NH -(929)9 HSNH- 1-(2E) --()		IN SHASTA COUNTY ABOUT 17 MILES WEST OF REDDING FROM 2.5 TO 4.3 MILES EAST OF TRINITY COUNTY LINE. INCREASE CURVE RADII, WIDEN	MERCER FRASER COMPANY P O BOX 1006 EUREKA CA 955021006 (707)443-6371	MENDOZA, SERGIO 1031 BUTTE STREET REDDING, CA 96001 (530)945-2437	\$12,634,967 \$12,159,913 \$40,082	07/12/11 08/10/11 11/03/14	61% 93%
	SWPPP						
02-SHA-299-4.3/5.5 02-2E5104 ACHS- 299-(171) NHP-299 -(171)E --()		IN SHASTA COUNTY ABOUT 17.3 MILES WEST OF REDDING FROM 4.3 TO 5.5 MILES EAST OF TRINITY COUNTY CURVE IMPROVEMENT WITH HMA OVER AB	NORDIC INDUSTRIES INC 1437 FURNEAUX ROAD OLIVEHURST CA 95961 (530)742-7124	MENDOZA, SERGIO 1031 BUTTE STREET REDDING, CA 96001 (530)225-3193	\$11,272,824 \$5,844,213 \$12,065	11/29/12 01/10/13 06/20/14	62% 52%
HB1	SWPPP						
02-SHA-299-30.3/40.7 02-360704 STP-P299-(176)E --()		IN SHASTA COUNTY AT AND NEAR BELLA VISTA FROM 0.3 MILE EAST OF INTERMOUNTAIN DRIVE TO 0.3 MILE WEST OF BACKBONE RIDGE ROAD REPAIR ROADWAY WITH HMA OVER AB	J F SHEA CONSTRUCTION INC P O BOX 494519 REDDING CA 96049 (530)246-4292	ZDENEK, MICHAEL 1031 BUTTE STREET REDDING, CA 96001 (530)356-7818	\$22,169,433 \$424,489 \$113,889	11/05/13 11/15/13 12/31/14	13% 2% SUSPENDED
HA22							
02-SIS-3-48.3/53.1 02-4F1604		IN SISKIYOU COUNTY IN AND NEAR YREKA FROM 0.2 MILE NORTH OF JUNIPER DRIVE TO 13TH STREET. ASPHALT RUBBER CHIP SEAL	TIMBERWORKS P O BOX 1240 MT SHASTA CA 96067 (530)926-4093	MCLAUGHLIN, ROBERTA 1745 S. MAIN STREET YREKA, CA 96097 (530)841-0173	\$792,904 \$373,828 \$0	05/14/13 06/10/13 07/01/14	76% 46% SUSPENDED

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/14

Page 3
03/07/14

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-SIS-5-50.6/52.1 02-3C9204 ACBR-IM00-(591)7 --()		IN SISKIYOU COUNTY NEAR YREKA FROM 0.6 MILE SOUTH OF SHASTA RIVER BRIDGES TO 0.2 MILE SOUTH OF VISTA POINT DECK REPLACEMENT, SEISMIC RETROFIT	J F SHEA CONSTRUCTION INC P O BOX 494519 REDDING CA 96049 (530)246-4292	BAILEY, JOHN 1031 BUTTE STREET REDDING, CA 96001 (530)604-4847	\$8,387,906 \$4,936,284 \$142,500	11/08/12 12/14/12 10/10/14	51% 59% SUSPENDED
HA21	SWPPP						
02-SIS-5-51.2/58.1 02-3E7604 ACIM-0059-(170)E --()		IN SISKIYOU COUNTY NEAR YREKA FROM 0.3 MILE SOUTH OF SHASTA RIVER BRIDGE TO 0.1 MILE NORTH OF KLAMATH RIVER ROAD UNDERCROSSING RECONSTRUCT ROAD WITH CONCRETE PAV	ROAD AND HIGHWAY BUILDERS OF CALIFORNIA INC P O BOX 70846 RENO NV 89570 (775)852-7283	HINTON, JOHN 1745 S. MAIN STREET YREKA, CA 96097 (530)604-4847	\$46,679,407 \$28,583,143 \$0	12/22/11 01/18/12 03/25/14	78% 61% SUSPENDED
	SWPPP						
02-SIS-96-20.0/20.1 02-340204		IN SISKIYOU COUNTY ABOUT 19 KM EAST OF SOMES BAR AT 0.8 KM EAST OF TI CREEK BRIDGE DRAINAGE AND SLOPE PROTECTION WORK	ROBERT J FRANK CONSTRUCTION INC 2806 TARMAC ROAD REDDING CA 96003		\$98,000 \$0 \$0	11/21/97 11/21/97	0% 0%
HA23							
02-SIS-96-/77.5 02-2E2914 HSTP-P096-(051)E --()		IN SISKIYOU COUNTY AT VARIOUS LOCATIONS FROM SHASTA COUNTY LINE TO 0.2 MILE NORTH OF KLAMATH RIVER BRIDGE 02-0117. BRIDGE MAINTENANCE	SANTA MARGARITA CONSTRUCTION CORPORATION P O BOX 357 TEMPLETON CA 93465 (805)237-1186	COX, RUSSELL 1555 E MAIN STREET QUINCY, CA 95971 (530)440-5157	\$6,624,092 \$2,399,163 \$239,710	02/22/13 03/12/13 08/05/14	54% 36%
	WPCP						
02-TEH-172-/8.9 02-4E9604		IN TEHAMA COUNTY AT AND NEAR MINERAL FROM 0.2 MILE WEST OF MARTIN CREEK BRIDGE TO ROUTE 36. ASPHALT RUBBER CHIP SEAL	INTERMOUNTAIN SLURRY SEAL INC P O BOX 1841 SPARKS NV 89432 (775)358-1355	JOHNSON, RYAN 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)604-5118	\$499,375 \$149,423 \$0	06/04/13 06/27/13 05/01/14	56% 30% SUSPENDED
02-TRI-3-/0 02-4E5604		IN TRINITY COUNTY AT VARIOUS LOCATIONS. BRIDGE MAINTENANCE	TIMBERWORKS P O BOX 1240 MT SHASTA CA 96067 (530)926-2118	GREWAL, MANDHIR 1031 BUTTE STREET REDDING, CA 96001 (530)515-4587	\$720,213 \$666,509 \$0	06/05/13 06/27/13 04/30/14	100% 92% SUSPENDED

Page 4
03/07/14

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-TRI-299-.4/.8 02-2E3504 HSNH-P299-(175)E --()		IN TRINITY COUNTY NEAR SALYER FROM 0.7 MILE TO 0.2 MILE WEST OF CAMPBELL RIDGE ROAD CURVE IMPROVEMENT WITH HMA OVER AB	STEELHEAD CONSTRUCTORS INC P O BOX 997 PALO CEDRO CA 96073 (530)226-6400	OSIER, JIM 634 HWY 96 WILLOW CREEK, CA 95573 (707)834-1152	\$4,007,664 \$0 \$0	07/19/13 08/07/13	0% 0% SUSPENDED
HB1							
02-TRI-299-23.3/0 02-374304 ACNH-P299-(168)E --()		IN TRINITY COUNTY NEAR DEL LOMA AT BIG FRENCH CREEK BRIDGE (NO. 5.8) RAIL UPGRADE, WIDEN	STEWART ENGINEERING INC P O BOX 990010 REDDING CA 96099 (530)244-8464	RINARD, WAYNE 1031 BUTTE STREET REDDING, CA 96001 (530)515-4587	\$997,324 \$615,380 \$35,674	11/02/12 12/03/12 07/15/14	100% 61% SUSPENDED
HA21	WPCP						
02-VAR--/0 02-4E5304 CSTP-X089-(107)E --()		IN SHASTA COUNTY AT VARIOUS LOCATIONS. BRIDGE REHABILITATION.	J F SHEA CONSTRUCTION INC P O BOX 494519 REDDING CA 96049 (530)246-4292	NATHAN ALEXANDER 1031 BUTTE STREET REDDING CA 96001 (530)604-5102	\$5,990,867 \$583,017 \$447,327	10/25/13 11/12/13 12/08/14	13% 10% SUSPENDED
02-VAR--/0 02-3E6304		IN LASSEN, PLUMAS, AND TEHAMA COUNTIES AT VARIOUS LOCATION. BRIDGE & GUARD RAILING MAINTENANCE	SANTA MARGARITA CONSTRUCTION CORP PO BOX 357 TEMPLETON CA 93465 (805)237-1186	COLLINS, RON 1031 BUTTE STREET REDDING, CA 96001 (530)949-0697	\$1,299,730 \$1,122,358 \$29,366	05/03/13 05/24/13 06/01/14	95% 85% SUSPENDED
02-VAR--/0 02-4E5404		IN SHASTA AND SISKIYOU COUNTIES AT VARIOUS LOCATIONS. BRIDGE MAINTENANCE	TRUEDELL CORPORATION OF CALIFORNIA INC 1310 W 23RD STREET TEMPE AZ 85282 (602)437-1711	MALLORY, NICOLE 1625 MOTT ROAD MT. SHASTA, CA 96067 (530)605-5871	\$1,965,604 \$1,008,447 \$0	05/10/13 06/04/13 04/24/14	42% 51% SUSPENDED

Totals:	Authorized Final Amt:	<u>\$262,345,065</u>	Completed to Date:	<u>\$142,868,890</u>	Work This Month:	<u>\$4,271,794</u>
----------------	------------------------------	----------------------	---------------------------	----------------------	-------------------------	--------------------

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
02-LAS-139-30.0/40	02-4F1304	1
02-LAS-395-56.5/61	02-3C0724	1
02-MOD-139-22.6/22.8	02-1E0604	1
02-PLU-70-90.5/96	02-4E9904	1
02-SHA-5-.1/0	02-3E6504	1
02-SHA-5-13.8/14.1	02-0H0404	1
02-SHA-5-39.5/40.8	02-378904	2
02-SHA-44-.3/1.8	02-328044	2
02-SHA-299-2.5/4.3	02-1E10U4	2
02-SHA-299-4.3/5.5	02-2E5104	2
02-SHA-299-30.3/40.7	02-360704	2
02-SIS-3-48.3/53.1	02-4F1604	2
02-SIS-5-51.2/58.1	02-3E7604	3
02-SIS-5-50.6/52.1	02-3C9204	3
02-SIS-96-20.0/20.1	02-340204	3
02-SIS-96-/77.5	02-2E2914	3
02-TEH-172-/8.9	02-4E9604	3
02-TRI-3-/0	02-4E5604	3
02-TRI-299-.4/.8	02-2E3504	4
02-TRI-299-23.3/0	02-374304	4
02-VAR--/0	02-4E5404	4
02-VAR--/0	02-3E6304	4

Statement of Ongoing Contracts - Index		
Cnty Rt Pm	Contract	Page
02-VAR--/0	02-4E5304	4

Statement of Ongoing Contracts - Federal Aid

District	02		
Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$46,679,407	\$28,583,143
-F-	FEDERAL AID (PRIMARY)	\$3,523,078	\$3,213,611
-S-	FEDERAL AID (SECONDARY)	\$22,795,841	\$1,042,406
-SH-	STATE HIGHWAY	\$7,950,773	\$4,381,209
		\$181,395,966	\$105,648,521
District Total:		<u>\$262,345,065</u>	<u>\$142,868,890</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
02	\$626,408
Work completed this Period:	\$626,408