

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/13**

Page 1  
12/02/13

**District 06**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-33-22.7/59.5 06-0P7404		IN FRESNO COUNTY ON ROUTE 33 & ROUTE 198 & IN TULARE COUNTY ON ROUTE 198 AT VARIOUS LOCATIONS PME CHIPSEAL (MEDIUM CHIP)	INTERMOUNTAIN SLURRY SEAL INC P O BOX 1841  SPARKS NV 89432 (775)358-1355	CARY CRUZ  3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)341-3377	\$2,855,685 \$2,858,557 \$1,245,832	04/29/13 05/24/13 11/27/13	100% 95%  OVER RUN
HM1							
06-FRE-33-/0 06-0C1304 BHNH-000C-(354)E --()		IN FRESNO, MADERA, KERN AND TULARE COUNTIES AT VARIOUS LOCATIONS RETROFIT BRIDGES WITH COMPOSITE	VIKING CONSTRUCTION COMPANY INC P O BOX 1508  RANCHO CORDOVA CA 95741 (916)852-5530	GANDRATHI, SUNIL  183 W VENTURA COURT KINGSBURG, CA 93631 (559)897-7617	\$3,228,761 \$2,136,662 \$213,557	01/15/13 02/06/13 11/20/13	99% 66%
HA21	WPCP						
06-FRE-41-27.6/30.4 06-0E9714		IN FRESNO FROM ASHLAN AVENUE OVERCROSSING TO HERNDON AVENUE UNDERCROSSING REPLACEMENT PLANTING	CLEAN CUT LANDSCAPE 8406 N ARMSTRONG AVE  CLOVIS CA 93619 (559)322-2041	MENGONI, MARK  3240 N. MILLBROOK FRESNO, CA 93726-5866 (243)-35-43	\$597,550 \$497,030 \$3,161	03/19/12 04/16/12 01/11/16	0% 0%  PLANT EST SATIS
HB4N	WPCP						
06-FRE-63-3.8/8.4 06-0P9304 STP-X019-(026)E --()		IN FRESNO COUNTY AT SQUAW VALLEY & DUNLAP ON ROUTE 63 FROM 1.2 MILE SOUTH OF ANCHOR AVENUE TO ROUTE 180 & ON ROUTE 180 FROM FRIANT HMA OVERLAY	GRANITE CONSTRUCTION COMPANY 2716 GRANITE COURT  FRESNO CA 93706 (559)441-5700	MOHAMMAD SAMMI  3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)250-6305	\$4,542,186 \$4,578,730 \$0	06/13/13 07/22/13 11/13/13 11/14/13	100% 100%  OVER RUN
HM1							
06-FRE-99-26.7/31.6 06-442624		IN FRESNO AND MADERA COUNTIES IN AND NEAR FRESNO FROM 0.2 MILE NORTH OF ASHLAN AVENUE OVERCROSSING TO 0.6 MILE NORTH OF ASHLAN AVE WIDEN FREEWAY AND REPLACE BRIDGE	MCM CONSTRUCTION INC P O BOX 620 NORTH HIGHLANDS CA 956600620 (916)334-1221	HATTON, CURT  3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)243-3598	\$41,037,241 \$18,302,498 \$2,190,375	10/10/12 11/06/12 07/26/16	21% 44%
HE13	SWPPP						
06-FRE-180-58.4/60.4 06-0C1104 ACNH-P180-(056)N --()		ON ROUTE 180 IN FRESNO COUNTY BETWEEN R AND L BROSAMER INC ROUTE 41 AND ROUTE 168 BRAIDED RAMPS	1777 OAKLAND BLVD SUITE 300  WALNUT CREEK CA 94596 (925)627-1700	VONG, ALAN  3240 N MILLBROOK FRESNO CA 93726 (559)243-3856	\$40,903,957 \$35,903,120 \$2,847,365	01/12/12 01/20/12 11/20/13	95% 88%
HE14							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/13**

Page 2  
12/02/13

District 06							
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-180-62.6/66.3 06-342564 ACNH-P180-(057)E --()		IN FRESNO COUNTY IN FRESNO FROM 0.3 MILE WEST OF CLOVIS AVE OC TO 0.8 MILE EAST OF TEMPERANCE AVE HIGHWAY PLANTING AND IRRIGATION	CLEAN CUT LANDSCAPE 8406 N ARMSTRONG  CLOVIS CA 93619 (559)322-2041	MOHAMMAD SAMIMI 3240 N. MILLBROOK AVENUE FRESNO, CA 93726-5866 (559)917-2487	\$4,669,751 \$2,626,148 \$280,362	08/23/12 09/27/12 05/15/14	67% 56%
	WPCP						
06-FRE-180-71.8/74.5 06-342524		IN FRESNO COUNTY ABOUT 6.3 MILES EAST OF FRESNO FROM 0.6 MILE WEST OF QUALITY AVENUE TO 0.2 MILE WEST OF SMITH AVENUE NEW EXPRESS HIGHWAY	AMERICAN PAVING CO P O BOX 4348  FRESNO CA 93744 (559)268-9886	MARK MENGONI 3240 N. MILLBROOK FRESNO, CA 93726-5866 (559)243-3543	\$15,421,248 \$3,743,519 \$1,026,625	04/23/13 05/16/13 10/14/14	25% 24%
HE14							
06-KER-0-/0 06-0M6204		IN KERN COUNTY AT VARIOUS LOCATIONS REMOVE DECK SURFACE,PLACE DECK SEAL	J MCLOUGHLIN ENGINEERING CO INC 10641 FULTON COURT  RANCHO CUCAMONGA CA 91730 (909)944-1037	PETER MULLALY 1824 NORRIS RD BAKERSFIELD, CA 93308 (661)391-4767	\$1,919,321 \$1,511,221 \$204,931	05/21/13 06/13/13 11/21/13	100% 79%
							SUSPENDED
06-KER-5-.5/62.6 06-0G6804		IN KERN CO AT VARIOUS BRIDGES ON ROUTES 5, 46, 155 & 178 REPLACE JOINT SEALS AND SEAL BRIDGE	DEBRUIN CONSTRUCTION 939 W. CHARTER  STOCKTON, CA 95206 (209)462-5100	MICHAEL ROBBINS 183 W. VENTURA KINGSBURG, CA 93631 (559)246-9429	\$664,416 \$384,569 \$0	06/14/11 07/13/11 04/30/13	77% 57%
HM1	WPCP						
06-KER-5-13.5/0 06-0M2204		IN KERN COUNTY AT VARIOUS LOCATIONS PAINT STRUCTURAL STEEL & JOINT SEAL	F D THOMAS INC P O BOX 4663  MEDFORD OR 97504 (541)664-3010	PETER MULLALY 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4767	\$1,789,000 \$1,799,200 \$0	12/05/12 12/27/12 10/24/13	100% 100%
							SUSPENDED
06-KER-14-39.3/40.3 06-0H1804 BRNH-P014-(072)E --()		ON ROUTE 14 IN KERN COUNTY AT PM 39.9, 24 MILES NORTH OF MOJAVE AT RED ROCK CANYON BRIDGE #50-0178 BRIDGE REPLACEMENT (SCOUR)	GRANITE CONSTRUCTION COMPANY P O BOX 5127  BAKERFIELD CA 93388 (661)399-3361	AMARJIT DHALIWAL   (661)391-4766	\$7,992,353 \$2,339,921 \$931,572	05/22/13 06/10/13 09/04/14	28% 29%
HA21	SWPPP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/13**

Page 3  
12/02/13

**District 06**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-33-34.3/45.5 06-0N2704		IN KERN COUNTY NEAR MCKITTRICK FROM ROUTE 58 TO 1.4 MILES NORTH OF LOST HILLS ROAD AND FROM 0.5 MILE SOUTH OF TWISSELMAN ROAD TO K PLACE HMA	W JAXON BAKER INC P O BOX 994248 REDDING CA 960994248 (530)241-1086	MICHAEL ROBBINS 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)259-4817	\$1,967,720 \$1,734,938 \$0	06/13/13 07/08/13 10/17/13 10/25/13	100% 100% COMPLETED
HM1							
06-KER-46-/7.3 06-0P9204 ACNH-P046-(048)E --()		IN KERN CO NEAR LOST HILLS FROM KERN CO LINE TO KECKS RD & FROM 1.2 MILES WEST OF ROUTE 33 TO 0.5 MILE WEST OF BROWN MATERIAL RD RHMA TYPE G OVERLAY	W JAXON BAKER INC P O BOX 994248 REDDING CA 960994248 (530)241-1086	PETER MULLAY 1824 NORRIS RD. BAKERSFIELD, CA 93312 (661)391-4767	\$4,954,681 \$3,933,077 \$3,182,794	06/27/13 07/24/13 12/12/13	69% 78%
HM1							
06-KER-58-15.4/21.4 06-0P7304		IN KERN COUNTY ON ROUTE 58, FROM JCT ROUTE 33 TO ROAD TO LOKERN PUMP STATION & IN KINGS COUNTY ON ROUTE 269, FROM 0.2 MI NORTH OF AC OVERLAY	W JAXON BAKER INC P O BOX 994248 REDDING CA 960994248 (530)841-1086	PETER MULLALY 1824 NORIS ROAD BAKERSFIELD, CA 93308 (661)391-4767	\$2,423,780 \$2,229,605 \$0	05/02/13 05/31/13 10/18/13 10/23/13	100% 100% COMPLETED
HM1							
06-KER-58-67.8/0 06-0N4014 NH-17D5-(004)E --()		IN KERN COUNTY NEAR EDISON AT NEUMARKLE ROAD UC CONSTRUCT ROCK SLOPE PROTECTION	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVE BAKERSFIELD CA 93308 (661)392-6640	HISHAM ALNATOUR 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4747	\$394,783 \$384,250 \$0	05/22/13 06/13/13 08/05/13	100% 100%
HA23							
06-KER-58-99.3/99.7 06-0K3904 NH-P058-(114) --()		ON ROUTE 58 IN KERN COUNTY BETWEEN POSTMILE R99.3 AND POSTMILE R99.7 BRIDGE REPLACEMENT	AMERICAN PAVING CO P O BOX 4348 FRESNO CA 93744 (559)268-9886	AMARJIT DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4766	\$1,656,467 \$976,909 \$125,315	12/20/12 01/10/13 12/19/13	89% 59%
WPCP							
06-KER-58-108.9/0 06-0G2704 ACHS-P058-(113)E G P0-58 1-(3E) --()		IN KERN COUNTY NEAR MOJAVE AT BUSINESS 58 WEST OVERCROSSING CONCRETE BARRIER AND WINDSCREEN	C A RASMUSSEN INC 28548 LIVINGSTON AVENUE VALENCIA CA 91355 (661)367-9040	PETER MULLALY 805 S. LEXINGTON ST. DELANO, CA 93215 (661)720-0970	\$1,541,102 \$1,545,500 \$0	08/14/12 09/18/12 06/14/13	100% 100% OVER RUN
HB1	WPCP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/13**

Page 4  
12/02/13

District 06							
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-99-17.0/22.1 06-0G8304		IN KERN COUNTY IN BAKERSFIELD FROM 0.5 MILE SOUTH OF ROUTE 119 TO WILSON ROAD WIDEN FREEWAY FROM 6 TO 8 LANES	SECURITY PAVING COMPANY INC PO BOX 1489 SUN VALLEY CA 91353-1489 (818)362-9200	HISHAM ALNATOUR 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4747	\$20,517,710 \$10,516,947 \$3,309,712	10/24/12 12/03/12 03/12/14	66% 51%
	SWPPP						
06-KER-99-17.5/29.9 06-0E6604 ACNH-P099-(569)E --()		IN KER CO IN BAKERSFIELD AT VAR LOCATIONS FROM THE RTE 119/99 SEP TO THE RTE 65/99 SEP 99 CORRIDOR-BRIDGE ENHANCEMENT	CLEANCUT LANDSCAPE 8406 N ARMSTRONG CLOVIS, CA 93619 (559)322-2041	AMARJIT DHALIWAL 1824 NORRIS RD BAKERSFIELD, CA 93308 (661)391-4766	\$761,172 \$260,524 \$126,465	07/19/13 08/21/13 11/22/13	96% 34%
06-KER-99-19.5/0 06-0N6904		IN KERN COUNTY IN BAKERSFIELD AT PANAMA LANE OVERCROSSING WIDEN OFF-RAMP & CONSTRUCT RIGHT	C A RASMUSSEN INC 28548 LIVINGSTON AVENUE VALENCIA CA 91355 (661)367-9040	HISHAM ALNATOUR 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4747	\$1,063,865 \$733,768 \$619,954	06/19/13 07/22/13 12/05/13	82% 68%
	HB4N						
06-KER-99-24.6/0 06-0L3904 HSNH-P099-(568)E --()		IN KERN COUNTY IN BAKERSFIELD AT CALIFORNIA AVENUE UNDERCROSSING RELOCATE RIGHT TURN LANE	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVE BAKERSFIELD CA 93308 (661)392-6640	PETER MULLALY 1824 NORRIS RD BAKERSFIELD, CA 93308 (661)391-7467	\$1,027,735 \$650,445 \$247,197	06/24/13 07/22/13 02/03/15	20% 62%
	HB1						
06-KER-99-27.0/28.4 06-0G8404		ON ROUTE 99 IN KERN COUNTY FROM STATE ROUTE 99/204 OVERHEAD TO BEARDSLEY CANAL WIDEN FREEWAY FROM 6 TO 8 LANES	SECURITY PAVING COMPANY INC POBOX 1489 SUN VALLEY CA 91353-1489 (818)362-9200	SAM DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4742	\$7,555,718 \$1,458,153 \$882,839	02/20/13 03/14/13 04/10/14	23% 19%
	SWPPP						
06-KER-99-28.4/43.9 06-0L6404 ACNH-P099-(551)E --()		IN KERN COUNTY IN BAKERSFIELD FROM BEARDSLEY CANAL BRIDGE TO ROUTE 46/99 SEPARATION REPLACE EXISTING PAVEMENT	SECURITY PAVING COMPANY INC 13170 TELFAIR AVE SYLMAR CA 91342 (818)362-9200	SAM DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4742	\$86,890,150 \$76,512,608 \$630,033	01/18/12 02/14/12 12/10/13	96% 88%
HA22	SWPPP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/13**

Page 5  
12/02/13

**District 06**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-119-19.7/30.4 06-0Q3604		IN KERN COUNTY NEAR BAKERSFIELD FROM GRIFFITH COMPANY ROUTE 5/119 SEPARATION TO WIBLE ROAD 1128 CARRIER PARKWAY AVE COLD IN PLACE RECYCLE, HMA OVERLAY,	BAKERSFIELD CA 93308 (661)392-6640	PETER MULLALY 1824 NORRIS RD BAKERSFIELD, CA 93308 (661)391-4767	\$3,378,851 \$2,882,936 \$0	06/14/13 07/08/13 10/17/13 10/29/13	100% 100%  COMPLETED
HM1							
06-KER-155-14.0/41 06-0P6304		IN KERN COUNTY, FROM 2.98 MILES EAST BROUGH CONSTRUCTION INC OF JUNCTION RTE 65 TO .075 MILE EAST 634 PRINTZ RD OF PASCOE ROAD REPLACE CULVERTS/END TREATMENTS &	ARROYO GRANDE CA 93420 (805)489-7779	AMARJIT DHALIWAL 1824 NORRIS RD. BAKERSFIELD, CA 93308 (661)391-4766	\$523,952 \$483,882 \$0	06/10/13 07/08/13 10/22/13 10/23/13	100% 100%  COMPLETED
HM2C							
06-KER-178-14.3/15.7 06-0N3804 CSTP-17D6-(000)4 --()		IN KERN COUNTY ABOUT 9 MILES EAST OF GRANITE CONSTRUCTION COMPANY BAKERSFIELD AT 06. MILE EAST OF P O BOX 5127 SIDEHILL VIADUCT AND AT 0.6 MILE EAST BAKERSFIELD CA 93388 OF EDISON POWERHOUSE CONSTRUCT CONCRETE SLAB STRUCTURES	(661)399-3361	PETER MULLALY 1824 NORRIS RD BAKERSFIELD, CA 93312 (661)391-4767	\$505,675 \$478,309 \$0	08/05/13 08/21/13 10/22/13 10/25/13	100% 100%  COMPLETED
HA23							
06-KIN-41-42.1/44.9 06-416004 NH-P041-(122)E --()		IN KINGS COUNTY NEAR LEMOORE FROM 0.1 TEICHERT CONSTRUCTION MILE SOUTH OF HANDFORD-ARMONA ROAD TO 4401 DULUTH AVE 0.7 MILE NORTH OF GRANGEVILLE BOULEVARD REHAB ROADWAY AND WIDEN SHOULDERS	ROSEVILLE CA 95678 (916)645-4800	HAIDAR HADDADIN 183 W. VENTURA KINGSBURG, CA 93631 (559)917-2487	\$7,342,091 \$6,684,167 \$78,821	04/06/12 04/27/12 12/24/13	91% 92%  
HA22	SWPPP						
06-KIN-43-18.2/27.2 06-0P6104 CSTP-P043-(043)E --()		IN TULARE AND KINGS COUNTIES NEAR CORCORAN AND HANFORD FROM 0.6 MILE SOUTH OF DEER CREEK BRIDGE TO KINGS COUNTY LINE AND FROM ROUT RHMA OVERLAY TYPE "G"	CHESSEBROSS CONSTRUCTION 39 CALIFORNIA ST PMB 118 VALLEY SPRINGS CA 95252 (209)747-3595	JUSTIN KIMURA 183 W. VENTURA COURT KINGSBURG, CA 93631 (559)897-3118	\$3,509,325 \$279,673 \$182,287	06/06/13 06/27/13 11/22/13	100%  8%
HM1							
06-KIN-198-8.9/10.1 06-325504		ON ROUTE 198 IN KINGS COUNTY IN KINGS COUNTY FROM ROUTE 41 TO 18 1/2 AVENUE (VINE STREET) (KP 15.1/16.3) CONSTRUCT INTERCHANGE	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	JUSTIN KIMURA 8530 W ROOSEVELT AVE VISALIA, CA 93291 (559)651-8315	\$19,030,189 \$6,729,473 \$772,840	10/24/12 12/03/12 11/03/14	41% 35%  
HE11	SWPPP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/13**

Page 6  
12/02/13

**District 06**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KIN-198-14.8/17.9 06-462204 ACNH-P198-(060)E --()		IN AND NEAR HANFORD AT THE 14TH AVE UC, HANFORD-ARMONA RD UC AND THE 11TH AVENUE UC (KP R23.7/R29.0) REHAB 3 BRIDGE DECKS	GRANITE CONSTRUCTION COMPANY 2716 GRANITE COURT FRESNO CA 93706 (559)441-5700		\$4,459,284 \$0 \$0	09/24/13 10/22/13	0% 0%
HA21							
06-KIN-198-21.5/28.3 06-0L0504 ACNH-P198-(059)E --()		IN KINGS AND TULARE COUNTIES NEAR HANFORD FROM 0.5 MILE E OF RTE 43 TO 0.4 MILE OF RTE 99 HIGHWAY PLANTING	WABO LANDSCAPE & CONSTRUCTION INC 726 ALFRED NOBEL DRIVE HERCULES CA 94547-1805 (510)741-9226	JUSTIN KIMURA 8530 W. ROOSEVELT AVE. VISALIA, CA. 93291 (559)651-8315	\$1,407,635 \$1,108,009 \$3,202	05/22/12 06/20/12 02/10/14	85% 86%
HE14	WPCP						
06-MAD-41-9.3/15.4 06-0P7604		IN MAD CO AT & NEAR COARSEGOLD FROM 0.1 MI NORTH OF RTE 145 TO 0.2 MI SOUTH OF ROAD 406 & FROM 0.9 MI NORTH OF YOSEMITE SPRINGS PA REPLACE PAVEMENT DELINEATION	CENTRAL STRIPING SERVICE INC 3489 LUYUNG DRIVE RANCHO CORDOVA CA 95742 (916)635-5175	DEALBA, FERNANDO 183 W VENTURA COURT KINGSBURG, CA 93631 (559)897-5631	\$332,002 \$276,675 \$0	03/27/13 05/16/13 10/18/13 10/21/13	100% 100% COMPLETED
HM4							
06-MAD-99-6.9/8.2 06-471004		IN MADERA COUNTY NEAR MADERA FROM 0.6 MILE SOUTH OF AVENUE 12 OC TO 0.7 MILE NORTH OF AVENUE 12 OC RECONSTRUCT INTERCHANGE	SECURITY PAVING COMPANY INC 13170 TELFAIR AVENUE SLYMAR, CA 91342 (818)362-9200	OSCAR SHERRILL 3240 N. MILLBROOK FRESNO, CA 93726-8566 (559)243-3812	\$44,042,348 \$10,441,334 \$1,946,927	12/07/12 01/10/13 08/31/15	26% 24%
HE11	SWPPP						
06-MAD-99-9.5/13.1 06-0E0404 NH-P099-(538)N --()		IN MADERA COUNTY IN AND NEAR MADERA FROM 0.3 MILE SOUTH OF SOUTH MADERA OVERCROSSING TO 0.4 MILE NORTH OF AVENUE 16 OVERCROSSING PAVEMENT REHABILITATION	GRANITE CONSTRUCTION COMPANY ATTN JEFF GRIMM P O BOX 50085 WATSONVILLE CA 95077 (559)441-5715	OSCAR SHERRILL 3240 N MILLBROOK FRESNO, CA 93726 (559)243-3812	\$28,306,315 \$27,433,106 \$36,101	06/28/11 08/22/11 12/20/13	100% 97%
HA22							
06-MAD-145-20.9/25.4 06-0P7004		IN MADERA COUNTY ABOUT 9 MILES EAST OF MADERA FROM ROAD 37 TO ROUTE 41 COLD PLANE AND HMA OVERLAY	AGEE CONSTRUCTION CORPORATION P O BOX 629 CLOVIS CA 93613 (559)299-3290	MARK MENGONI 3240 N. MILLBROOK FRESNO CA 93726 (559)243-3543	\$735,287 \$716,746 \$0	04/18/13 05/16/13 07/02/13	100% 100%
HM1							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/13**

Page 7  
12/02/13

**District 06**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-TUL-63-2.9/3.2 06-0K5404 ACST-P063-(022)E P0-63 0-(2E) --()		IN TULARE COUNTY NEAR VISALIA FROM 0.1 MILE SOUTH TO 0.2 MILE NORTH OF AVENUE 256 REALIGN INTERSECT & INSTALL SIGNAL	LEE'S PAVING INC 1212 N PLAZA DR VISALIA CA 93291 (559)651-1337	SHELLEY MAGGARD 8530 WEST ROOSEVELT AVE VISALIA, CA 93291 (559)651-8319	\$626,404 \$610,404 \$157,242	11/26/12 12/20/12 12/02/13	88% 99%  SUSPENDED
HB1	SWPPP						
06-TUL-65-21.8/29.6 06-0P9404 ACNH-P065-(097)E --()		IN TULARE COUNTY IN AND NEAR LINDSAY FROM LINDA VISTA AVENUE TO 0.1 MILE NORTH OF HERMOSA STREET RHMA TYPE "G" OVERLAY	PAPICH CONSTRUCTION COMPANY INC P O BOX 2210 PISMO BEACH, CA 93448 (805)473-3016	BLAS MARTINEZ 8530 W.ROOSEVELT AVE VISALIA, CA 93291 (559)651-8321	\$2,755,647 \$500 \$0	06/10/13 06/27/13 10/03/13	100% 100%  
HM1							
06-TUL-99-6.1/29.9 06-0E6704 STPE-P099-(067)E --()		IN TULARE COUNTY IN AND NEAR TULARE FROM AVENUE 48 TO CROSS AVENUE 99 CORRIDOR-BRIDGE ENHANCEMENT	RSB GROUP INC 20331 LAKE FOREST DR.#C-13 LAKE FOREST CA 92630 (949)454-1999	BLAS MARTINEZ 8530 W. ROOSEVELT AVE VISALIA, CA 93291 (559)651-8321	\$295,850 \$312,042 \$0	07/03/13 07/24/13 10/24/13 10/29/13	100% 100%  COMPLETED
06-TUL-99-22.4/0 06-0A9704 NH-SARR-(STP)E TPES-AR R-(E) --()		IN TULARE COUNTY NEAR TIPTON AT THE PHILIP S RAINE SAFETY ROADSIDE REST AREA CONSTRUCT NEW FACILITES REST AREA	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	DANIEL CHAPA 8530 W ROOSEVELT AVE VISALIA, CA 93291 (559)651-8312	\$8,892,010 \$9,104,925 \$0	04/06/11 04/25/11 02/27/13	100% 100%  PLANT EST SATIS
HA26	SWPPP						
06-TUL-99-23.5/0 06-0N5404		IN TULARE COUNTY NEAR TULARE AT AVENUE 184 OVERCROSSING RAMP OVERLAY	PAPICH CONSTRUCTION COMPANY INC P O BOX 2210 PISMO BEACH CA 93448 (805)473-3016	BLAS MARTINEZ 8530 W ROOSEVELET AVE VISALIA, CA 93291 (559)651-8321	\$250,884 \$274,115 \$0	12/20/12 01/11/13 10/02/13	100% 100%  OVER RUN
HA22	WPCP						
06-TUL-99-37.3/41.3 06-360214		IN TULARE COUNTY NEAR GOSHEN FROM 0.9 MI SOUTH OF WEST VISALIA OVERHEAD TO 0.2 MI NORTH OF NORTH GOSHEN OVERHEAD WIDEN FREEWAY 4-LN FWY TO 6-LN FWY	PAPICH CONSTRUCTION COMPANY INC P O BOX 2210 PISMO BEACH CA 93448 (805)473-3016	SHELLEY MAGGARD 8530 WEST ROOSEVELT AVE VISALIA, CA 93291 (559)651-8319	\$32,895,185 \$9,058,786 \$1,362,252	12/07/12 12/27/12 07/22/14	46% 28%  
HE13 HE13	SWPPP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/13**

Page 8  
12/02/13

**District 06**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-TUL-99-41.3/53.9 06-324504 HPLU-6206-(010)E 62-06 0-(0E) --()		IN TULARE AND FRESNO COUNTIES IN AND NEAR KINGSBURG FROM 0.2 MILE NORTH OF 7 CROW CANYON COURT SUITE 100 NORTH GOSHEN OVERHEAD TO 0.2 MILE NORTH OF ROUTE 99/201 WIDEN ROAD WITH HOT MIX ASPHALT	DIABLO CONTRACTORS INC 3240 N. MILLBROOK AVENUE SAN RAMON CA 94583 (925)552-8250	DEALBA, FERNANDO 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)243-3881	\$69,800,473 \$47,643,576 \$2,680,324	01/04/11 01/19/11 05/01/14	81% 68%
HE13	SWPPP						
06-TUL-99-48.5/53.9 06-324514		ON SR 99 IN TULARE AND FRESNO COUNTIES, AT VARIOUS LOCATIONS FROM 0.3 MILE SOUTH OF MERRITT DRIVE INTERCHANGE, TO 0.7 MILE NORTH O IRRIGATION, PLANTING AND PAVING	W A B O LANDSCAPE & CONSTRUCTION INC 726 ALFRED NOBEL DRIVE HERCULES CA 94547 (510)741-9226	ENQUANHONE, GASHU 183 W VENTURA COURT KINGSBURG CA 93631 (559)246-7655	\$3,199,021 \$1,538,894 \$96,084	10/01/12 11/06/12 07/03/17	58% 55%
	WPCP						
06-TUL-216-1.9/2.9 06-430704		IN TULARE COUNTY IN AND NEAR VISALIA FROM LOVERS LANE TO 0.1 MILE EAST OF 2716 GRANITE COUNT COMSTOCK STREET WIDEN AND REALIGNMENT OF ROUTE 216	VISALIA GRANITE CONSTRUCTION COMPANY 2716 GRANITE COURT FRESNO, CA 93706 (559)441-5700	BLAS MARTINEZ 8530 W.ROOSEVELT AVE VISALIA, CA 93291 (559)651-8321	\$4,294,689 \$1,002,199 \$478,474	04/26/13 05/24/13 08/26/14	32% 23%
HB4C	SWPPP						
06-TUL-245-16.0/33 06-0P7204		IN TULARE COUNTY NEAR BADGER FROM 0.2 MILES NORTH OF AVENUE 404 TO 2.6 MILES SOUTH OF DRUM VALLEY ROAD AND FROM 2.4 MILES NORTH OF HMA OVERLAY	GRANITE CONSTRUCTION COMPANY 2716 GRANITE COURT FRESNO CA 93706 (559)441-5700	JAVIER HUERTA 8530 W.ROOSEVELT AVE VISALIA, CA 93291 (559)651-8321	\$1,168,065 \$1,590 \$0	04/18/13 05/16/13 11/01/13	7% 0%
HM1							
06-TUL-245-20.8/0 06-0N3904 STP-17D9-(004)E --()		ABOUT 10 MILES SOUTH OF BADGER AT COTTONWOOD CREEK CONSTRUCT ROCK SLOPE PROTECTION	MASS X INC 55 SHAW AVE #105 CLOVIS CA 93612 (559)472-3274		\$242,387 \$0 \$0	10/28/13 11/15/13	0% 0%
HA23							

<b>Totals:</b>	<b>Authorized Final Amt:</b>	<u>\$494,369,919</u>	<b>Completed to Date:</b>	<u>\$304,679,241</u>	<b>Work This Month:</b>	<u>\$25,862,642</u>
----------------	------------------------------	----------------------	---------------------------	----------------------	-------------------------	---------------------



**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
06-FRE-33-22.7/59.5	06-0P7404	1
06-FRE-33-/0	06-0C1304	1
06-FRE-41-27.6/30.4	06-0E9714	1
06-FRE-63-3.8/8.4	06-0P9304	1
06-FRE-99-26.7/31.6	06-442624	1
06-FRE-180-58.4/60.4	06-0C1104	1
06-FRE-180-62.6/66.3	06-342564	2
06-FRE-180-71.8/74.5	06-342524	2
06-KER-0-/0	06-0M6204	2
06-KER-5-13.5/0	06-0M2204	2
06-KER-5-.5/62.6	06-0G6804	2
06-KER-14-39.3/40.3	06-0H1804	2
06-KER-33-34.3/45.5	06-0N2704	3
06-KER-46-/7.3	06-0P9204	3
06-KER-58-15.4/21.4	06-0P7304	3
06-KER-58-67.8/0	06-0N4014	3
06-KER-58-108.9/0	06-0G2704	3
06-KER-58-99.3/99.7	06-0K3904	3
06-KER-99-17.0/22.1	06-0G8304	4
06-KER-99-17.5/29.9	06-0E6604	4
06-KER-99-19.5/0	06-0N6904	4
06-KER-99-24.6/0	06-0L3904	4

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
06-KER-99-27.0/28.4	06-0G8404	4
06-KER-99-28.4/43.9	06-0L6404	4
06-KER-119-19.7/30.4	06-0Q3604	5
06-KER-155-14.0/41	06-0P6304	5
06-KER-178-14.3/15.7	06-0N3804	5
06-KIN-41-42.1/44.9	06-416004	5
06-KIN-43-18.2/27.2	06-0P6104	5
06-KIN-198-8.9/10.1	06-325504	5
06-KIN-198-14.8/17.9	06-462204	6
06-KIN-198-21.5/28.3	06-0L0504	6
06-MAD-41-9.3/15.4	06-0P7604	6
06-MAD-99-9.5/13.1	06-0E0404	6
06-MAD-99-6.9/8.2	06-471004	6
06-MAD-145-20.9/25.4	06-0P7004	6
06-TUL-63-2.9/3.2	06-0K5404	7
06-TUL-65-21.8/29.6	06-0P9404	7
06-TUL-99-6.1/29.9	06-0E6704	7
06-TUL-99-22.4/0	06-0A9704	7
06-TUL-99-23.5/0	06-0N5404	7
06-TUL-99-37.3/41.3	06-360214	7
06-TUL-99-41.3/53.9	06-324504	8
06-TUL-99-48.5/53.9	06-324514	8

Statement of Ongoing Contracts - Index		
Cnty Rt Pm	Contract	Page
06-TUL-216-1.9/2.9	06-430704	8
06-TUL-245-16.0/33	06-0P7204	8
06-TUL-245-20.8/0	06-0N3904	8

#### Statement of Ongoing Contracts - Federal Aid

District	06		
Federal Aid	Category	Bid + CCO	Work Comp
-F-	FEDERAL AID (PRIMARY)	\$204,615,056	\$169,403,927
-S-	FEDERAL AID (SECONDARY)	\$5,706,826	\$5,501,177
-SH-	STATE HIGHWAY	\$207,663,726	\$79,176,633
		\$76,384,310	\$50,597,504
<b>District Total:</b>		<b><u>\$494,369,919</u></b>	<b><u>\$304,679,241</u></b>

#### Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
06	\$13,970,016
<b>Work completed this Period:</b>	<b>\$13,970,016</b>