

**State of California Department of Transportation
Statement of Ongoing Contracts as of 05/20/14**

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-IMP-98-21.8/31.3 11-275204 STP-P098-(024) --()		IN IMPERIAL COUNTY IN AND NEAR CALE XICO FROM 0.2 MILE WEST OF WESTSIDE MAIN CANAL BRIDGE TO KLOKE ROAD PAVEMENT REHABILITATION	HAZARD CONSTRUCTION COMPANY P O BOX 229000 SAN DIEGO CA 921929000 (858)587-3600	HERNANDEZ, DANIEL 722 E. BARIONI BLVD. IMPERIAL, CA 92251 (760)355-8666	\$3,481,532 \$3,026,163 \$1,325,417	03/19/13 04/11/13 06/30/14	90% 87%
HA22							
11-IMP-186-/.4 11-294804 STPE-P186-(004)E --()		IN IMPERIAL COUNTY AT ANDRADE FROM MEXICO BORDER TO 0.4 MILE NORTH OF MEXICO BORDER. BICYCLE AND PEDESTRAIN FACITIEIES	RSM2 CONTRACTORS, INC. 8191 CENTER STREET LA MESA, CA 91942 (619)698-7777	HERNANDEZ, DANIEL 722 E BARIONI BLVD IMPERIAL, CA 92251 (760)355-8666	\$1,329,761 \$176,555 \$126,424	11/19/13 12/12/13 10/31/14	7% 13%
HE14							
11-IMP-5708-/0 11-076704		IN IMPERIAL COUNTY IN EL CENTRO AT THE EL CENTRO MAINTENANCE STATION AT 1102 MONTENEGRO WAY CONSTRUCT MAINTENANCE FACILITY	HAL HAYS CONSTRUCTION INC 4181 LATHAM STREET RIVERSIDE CA 92501 (951)788-0703	HERNANDEZ, DANIEL 722 E. BARIONI BLVD. IMPERIAL, CA 92251 (760)355-8666	\$8,685,443 \$0 \$0	04/11/14 04/30/14 05/18/16	0% 0%
HA12							
11-SD-5-4.6/0 11-297104		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS REHABILITATE PUMP STATIONS	NEWEST CONSTRUCTION COMPANY 7847 DUNBROOK ROAD STE C SAN DIEGO CA 92126 (858)537-0774	BALCE, ALEX 9851 BUENA VISTA AVENUE SANTEE, CA 92071 (858)688-2125	\$952,428 \$936,603 \$53,216	02/20/13 04/03/13 05/23/14	99% 98%
HA22							
11-SD-5-5.0/63.7 11-238604 ACST-X073-(098)E - ()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS PAVEMENT REHABILITATION	FLATIRON WEST INC 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078 (760)916-9100	JUAREZ, DAN 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)688-1501	\$13,577,127 \$11,595,394 \$0	10/25/12 12/03/12 08/01/14 05/16/14	78% 85% COMPLETED
HA22	WPCP						
11-SD-5-12.6/72.2 11-401404 SNHP-X073-(102)E --()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS REMOVE EXISTING MBGR AND REPLACE	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (760)732-0915	REYES, JULIO 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)688-1091	\$7,864,415 \$2,765,049 \$925,751	10/02/13 10/22/13 10/01/15	50% 35%
HB1							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 05/20/14**

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-5-19.9/21.2 11-002704 IIMD-0051-(613)E LU62-11 1-(5E) --() HB4N		IN SD COUNTY IN SD ON ROUTE 5 FROM 0.1 MI SOUTH OF RTE 8/5 SEP & OVRHD TO 0.3 MI NORTH OF TECOLOTE CREEK BRIDGE & ON RTE 8 FM RTE CONSTRUCT AUXILIARY LANES/	LB CIVIL CONSTRUCTION INC 11585 SORRENTO VALLEY RD #104 SAN DIEGO CA 92121 (858)481-5222	TRAN, DUNG 5825 AVENIDA ENCINAS STE. 101 CARLSBAD, CA 92008 (858)688-1549	\$6,123,482 \$2,000 \$2,000	03/17/14 04/09/14 08/30/16	0% 0%
11-SD-5-23.9/25.5 11-404304 ACHS-0051-(624)E PIGO-0516-(4E) --() HB1		IN SAN DIEGO COUNTY IN SAN DIEGO, FROM MISSION BAY DRIVE OVER CROSSING TO 0.5 MILE SOUTH OF LA JOLLA PARKWAY VIADUCT CONSTRUCT OUTER SEPARATION BARRIER	HAZARD CONSTRUCTION COMPANY P O BOX 229000 SAN DIEGO CA 921929000 (858)587-3600	TRAN, DUNG 5825 AVENIDA ENCINAS STE 101 CARLSBAD, CA 92008 (858)688-1549	\$2,876,976 \$2,765,998 \$176,657	08/16/13 08/29/13 04/30/15	38% 96%
11-SD-5-54.4/72.2 11-408904 NHP-X073-(105)E --() HA21		IN SAN DIEGO COUNTY ON VARIOUS ROUTES AT VARIOUS LOCATIONS. CLEAN AND TREAT BRIDGE DECK WITH	TRUESDELL CORPORATION OF CALIFORNIA INC 1310 W 23RD STREET TEMPE AZ 85282 (602)437-1711	LEVINE, GARY 3485 EAST VISTA WAY VISTA, CA 92084 (760)639-4430	\$2,133,058 \$1,336,468 \$458,506	10/21/13 11/15/13 08/01/14	49% 62%
11-SD-5-62.6/0 11-270804 ACST-X073-(094)E X0-73 0-(4E) --() HA22 WPCP		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS CULVERT REHABILITATION	L B CIVIL CONSTRUCTION INC 11585 SORRENTO VALLEY RD #104 SAN DIEGO CA 92121 (858)481-5222	LEVINE, GARY 3485 EAST VISTA WAY VISTA, CA 92084 (760)639-4430	\$1,715,606 \$1,557,725 \$0	09/27/12 11/06/12 04/25/14 04/25/14	100% 100% COMPLETED
11-SD-8-6.3/9 11-2M4304 HM1		IN SAN DIEGO COUNTY IN SAN DIEGO AND LA MESA FROM FAIRMOUNT AVENUE UNDERCROSSING TO 0.6 MILE WEST OF LAKE MURRAY BOULEVARD OVERCRO SLAB REPLACEMENT, HMA SHOULDER AND	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVE IRVINE CA 92614 (949)252-0441	TRAN, DUNG 5825 AVENIDA ENCINAS STE 101 CARLSBAD, CA 92008 (858)688-1549	\$822,311 \$0 \$0	02/07/14 02/27/14 09/03/14	0% 0%
11-SD-8-10.5/12.6 11-298604 ACIM-0081-(311)E 00-81 3-(1E) --() HB1 WPCP		IN SAN DIEGO COUNTY IN LA MESA AND ABOUT 6 M E OF EL CAJON FROM 0.1 M W OF FLETCHER PKWY OC TO SEVERIN DRIVE OC AND FROM HARBISON CONCRETE BARRIER AND MBGR	L B CIVIL CONSTRUCTION INC 11585 SORRENTO VALLEY RD #104 SAN DIEGO CA 92121 (858)481-5222	TRAN, DUNG 5825 AVENIDA ENCINAS SUITE 101 CARLSBAD, CA 92008 (858)688-1549	\$2,412,993 \$2,402,344 \$0	12/18/12 01/10/13 05/15/14 05/15/14	100% 100% COMPLETED

**State of California Department of Transportation
Statement of Ongoing Contracts as of 05/20/14**

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-8-17.4/18.7 11-063814 ACIM-0081-(312)E --()		IN SAN DIEGO COUNTY IN EL CAJON SECOND STREET UNDERCROSSING TO GREENFIELD DRIVE UNDERCROSSING	FROM PACIFIC RESTORATION GROUP INC P O BOX 429 PERRIS CA 92572 (951)940-6069	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4086	\$1,310,377 \$1,141,524 \$24,813	03/19/13 04/22/13 03/03/17	0% 0% 0%
HB4N		HIGHWAY PLANTING/IRRIGATION SYSTEM					PLANT EST SATIS
11-SD-8-42.5/81.8 11-2M6104		IN IMPERIAL COUNTY AT VARIOUS LOCATIONS CLEAN AND TREAT BRIDGE DECKS WITH	PETERSON CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 92614 (949)252-0441		\$198,925 \$0 \$0	05/07/14 05/23/14	0% 0% 0%
HM3							
11-SD-11-/1.6 11-056324		IN SAN DIEGO COUNTY IN AND NEAR SAN DIEGO ON RTE 11 FROM RTE 11/905 SEP TO ENRICO FERMI AND ON RTE 905 FROM 0.1 M EAST OF LA MEDI CONSTRUCT FREEWAY TO FREEWAY	COFFMAN SPECIALTIES INC 9685 VIA EXCELENCIA STE 200 SAN DIEGO CA 92126 (858)536-3100	JAVED, FARIDUN 8863 AIRWAY RD SAN DIEGO, CA 92154 (858)518-3423	\$49,909,771 \$14,781,979 \$3,464,009	10/02/13 10/22/13 11/06/15	13% 30%
HE14							
11-SD-15-8.9/9.7 11-233204 ER- () --()		IN SAN DIEGO COUNTY (SINK HOLE) EMERGENCY EARTHWORK	ERRECCAS INC P O BOX 1161 SPRING VALLEY CA 91979		\$1,000,000 \$0 \$0	03/01/98 03/01/98	0% 0%
HA23							
11-SD-15-11.2/M14.5 11-2T0974		IN SAN DIEGO COUNTY IN SAN DIEGO ON RTE 15 FROM 0.3 MILE SOUTH OF H AVE OVERCROSSING TO 0.2 MILE NORTH OF POMERADO ROAD OVERCROSSI PLANTING, EROSION CONTROL AND	CLEAN CUT LANDSCAPE 8406 N ARMSTRONG AVE CLOVIS CA 93619 (559)322-2041	DAVIS, THOMAS 13220 EVENING CREEK RD STE 112 SAN DIEGO, CA 92128 (858)688-1399	\$2,510,927 \$2,399,324 \$56,716	11/16/11 12/13/11 01/28/16	0% 0%
HB32	SWPPP						PLANT EST SATIS
11-SD-15-14.5/M16.4 11-2T0984		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.2 MILE NORTH OF POMERADO ROAD OVERCROSSING TO 0.5 MILE NORTH OF MIRA MESA BOULEVARD UNDER HIGHWAY PLANTING AND IRRIGATION	DIVERSIFIED LANDSCAPE COMPANY 21730 BUNDY CANYON ROAD WILDOMAR, CA 92595 (951)245-1686	DAVIS, THOMAS 13220 EVENING CREEK DR. #112 SAN DIEGO, CA 92128 (858)688-1399	\$1,667,533 \$1,471,901 \$2,847	07/17/12 08/16/12 08/04/16	0% 0%
HB4C	SWPPP						PLANT EST SATIS

**State of California Department of Transportation
Statement of Ongoing Contracts as of 05/20/14**

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	% Work Message
11-SD-15-15.0/M16.4 11-2T0954		IN SAN DIEGO COUNTY IN SAN DIEGO FROM GRANITE CONSTRUCTION COMPANY CARROLL CANYON ROAD OVERCROSSING TO 0.5 MILE NORTH OF MIRA MESA BOULEVARD UNDERCROSSING CONSTRUCT DAR AND TRANSIT STATION	P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	RIVAS, MANUEL 13220 EVENING CREEK DR.STE 112 SAN DIEGO, CA 92128 (858)829-1020	\$22,443,024 \$15,681,471 \$496,315	04/04/12 04/30/12 09/30/14	56% 70%
HB4C	SWPPP						
11-SD-15-16.4/M19.5 11-2T0994		IN SAN DIEGO COUNTY ROUTE 15 0.5 MILES NORTH OF MIRA MESA BOULEVARD BLVD UNDERCROSSING TO ROUTE 56/15 SEPARATION AND ON ROUTE 56 A INSTALL AUTOMATIC IRRIGATION SYSTEM	DIVERSIFIED LANDSCAPE CO. 21730 BUNDY CANYON ROAD WILDOMAR, CA 92595 (951)245-1686	DAVIS, THOMAS 13220 EVENING CREEK DRIVE N. SAN DIEGO, CA 92128 (858)688-1399	\$2,695,631 \$2,603,744 \$2,474	10/11/11 10/25/11 02/04/16	0% 0% PLANT EST SATIS
HB32	SWPPP						
11-SD-15-21.9/23.9 11-2607D4		IN SAN DIEGO COUNTY IN DISTRICT 11 ON PACIFIC RESTORATION GROUP INC. RTE FROM CAMINO DEL NORTE UC TO 0.4KM 325 E. ELLIS AVENUE NORTH OF NORTH RANCHO BERNARDO RD UC DIR'S ORDER EMERG PERFORM HIGHWAY IRRIGATION AND PLANTING	PERRIS, CA 92570 (951)940-6069	SAGGESE, CARMINE 304 ENTERPRISE STREET SUITE B ESCONDIDO, CA 92029 (858)688-1542	\$296,425 \$299,944 \$10,722	08/29/12 09/28/12 06/17/14	94% 97%
000000000 000							
11-SD-15-21.9/M23.9 11-260724 HPLU-6211-(080) --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM EAST BAY CONSTRUCTION CO., INCSAGGESE, CARMINE T CAMINO DEL NORTE UNDERCROSSING TO 0.4 41120 ELM STREET SUITE G KM NORTH OF RANCHO BERNARDO ROAD UNDERCROSSING INSTALL PLANTING AND WATER SYSTEM	MURRIETA CA 92562	SAGGESE, CARMINE 13560 EVENING CREEK DRIVE SAN DIEGO,CA 92128 (858)688-1542	\$1,283,194 \$1,229,727 \$0	02/19/09 03/20/09 06/17/14	0% 0% PLANT EST SATIS
HB4C	SWPPP						
11-SD-15-23.8/M26.2 11-260734 HPLU-6211-(098) --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM NATIVE LANDSCAPE INC 0.2 KM NORTH OF RANCHO BERNARDO ROAD UNDERCROSSING TO LAKE HODGES BRIDGE INSTALL HIGHWAY PLANTING SYSTEMS	9746 TAMARACK LANE ESCONDIDO CA 92029 (760)735-8700	SAGGESE, CARMINE 304 ENTERPRISE STREET SUITE B ESCONDIDO, CA 92129 (858)688-1542	\$1,025,574 \$776,992 \$0	11/24/10 01/11/11	0% 0% PLANT EST SATIS
HB4C	SWPPP						
11-SD-15-23.8/26.2 11-2607C4		INSTALL HIGHWAY PLANTING AND AUTOMATIC IRRIGATION SYSTEMS. LANDSCAPE	3D ENTERPRISES, INC. 7964 ARJONS DRIVE, SUITE I SAN DIEGO, CA 92126 (858)530-2202	SAGGESE, CARMINE 304 ENTERPRISE ST., STE B ESCONDIDO, CA 92029 (858)688-1542	\$481,720 \$274,910 \$15,237	08/02/12 08/30/12 12/03/15	47% 57%

State of California Department of Transportation
Statement of Ongoing Contracts as of 05/20/14

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-15-26.2/M27.8 11-2T0864		IN SAN DIEGO COUNTY IN SAN DIEGO AND ESCONDIDO FROM LAKE HODGES BRIDGE TO CLARENCE LANE UNDERCROSSING HWY PLANTING & AUTO IRRIGATION SYS	PACIFIC RESTORATION GROUP INC P O BOX 429 PERRIS CA 92572 (951)940-6069	SAGGESE, CARMINE 304 ENTERPRISE STREET ESCONDIDO, CA 92029 (858)688-1542	\$1,373,144 \$1,308,815 \$14,768	06/27/11 07/28/11 03/08/16	0% 0% PLANT EST SATIS
HB32	SWPPP						
11-SD-15-27.8/30.1 11-2T0874 CMLN-6211-(111) --()		IN SAN DIEGO COUNTY IN AND NEAR ESCONDIDO FROM CLARENCE LANE UNDERCROSSING TO NINTH AVENUE UNDERCROSSING PLANTING, EROSION AND IRRIGATION	WESTERN RIM CONSTRUCTION INC 912 S ANDREASEN DR STE 108 ESCONDIDO CA 92029 (760)489-4328	SAGGESE, CARMINE 304 ENTERPRISE STREET SUITE B ESCONDIDO, CA 92029 (858)688-1542	\$2,022,695 \$1,913,542 \$11,244	04/04/12 05/22/12 05/16/16	0% 0% PLANT EST SATIS
HB4C	SWPPP						
11-SD-15-30.1/31.5 11-2T0884 CMLN-6211-(110) --()		IN SAN DIEGO COUNTY IN ESCONDIDO FROM NINTH AVENUE UNDERCROSSING TO ROUTE 15/78 SEPARATION. INSTALL PLANTING AND IRRIGATION	PACIFIC RESTORATION GROUP INC P O BOX 429 PERRIS CA 92572 (951)940-6069	SAGGESE, CARMINE 304 ENTERPRISE STREET SUITE B ESCONDIDO, CA 92029 (858)688-1542	\$1,745,719 \$1,544,655 \$16,672	04/04/12 06/20/12 06/09/16	44% 88%
HB4C	SWPPP						
11-SD-15-36.8/40.8 11-406504 HSNH-015 -(231)E --()		IN SAN DIEGO COUNTY ABOUT 5 MILES NORTH OF ESCONDIDO FROM 0.2 MILE NORTH OF DEER SPRINGS ROAD OC TO GOPHER CANYON ROAD UC. MEDIAN BARRIER	WESTERN RIM CONSTRUCTORS INC 912 S ANDREASEN DR SUITE 108 ESCONDIDO CA 92029 (760)489-4328		\$3,043,695 \$0 \$0	04/22/14 05/13/14	0% 0%
HB1							
11-SD-15-54.0/0 11-275604		IN SD CNTY IN RAINBOW AT THE SB RAINBOW TRUCK INSPECTION FACILITY. IN STALL STANDBY GENERATOR, REPAIR SEP TIC LINE, UPGRADE SECUR UPGRADE ELECTRICAL AND MODIFY	SHIPLEY CONSTRUCTION & PLUMBING 5075 REDDING YUCCA VALLEY CA 92284 (760)365-7957		\$334,800 \$0 \$0	04/07/14 05/23/14	0% 0%
HA42							
11-SD-15-/4.7 11-282404 NHP-X073-(103)E --()		IN THE CITIES OF SAN DIEGO AND LEMON GROVE ON RTE 15 FROM RTE 5 TO MEADE AVE & ON RTE 94 FROM 28TH ST TO 0.2 MILE EAST OF GROVE ST CONSTRUCT SAND FILTERS	WESTERN RIM CONSTRUCTORS INC 912 S ANDREASEN DR STE 108 ESCONDIDO CA 92029 (760)489-4328	ARINDUQUE, RAY 4050 TAYLOR STREET MS-222 SAN DIEGO, CA 92110 (858)688-1511	\$2,799,809 \$1,214,867 \$352,923	12/12/13 01/03/14 10/08/15	18% 42%
HA23							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 05/20/14**

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-52-5.0/6.2 11-402804 STP-P052-(017)E --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM HAZARD CONSTRUCTION COMPANY 0.5 MILE WEST OF CONVOY STREET OVERCROSSING TO 0.4 MILE WEST OF ROUTE 163/52 SEPARATION PAVEMENT REHABILITATION	HAZARD CONSTRUCTION COMPANY P O BOX 229000 SAN DIEGO CA 921929000 (858)587-3600	LE VINE, GARY 3485 EAST VISTA WAY VISTA, CA 92084 (760)639-4430	\$3,440,599 \$3,395,841 \$6,132	07/02/13 07/24/13 03/10/15	47% 98%
HA22							
11-SD-52-14.5/15.5 11-2T0704 STPL-N621-(110)2 --()		IN SAN DIEGO COUNTY IN SANTEE ON ROUTE 52 FROM .4 MILE WEST OF MISSION GORGE ROAD UC TO FORESTER CREEK BRIDGE AND ON ROUTE 125 FRO PLANTING AND EROSION WORK	MIDORI LANDSCAPE INC 3231 S MAIN STREET SANTA ANA CA 92707 (714)751-8792	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4086	\$1,989,935 \$1,871,492 \$2,395	05/24/11 06/10/11 09/21/15	0% 0% PLANT EST SATIS
HB32	SWPPP						
11-SD-52-15.5/17.3 11-2T0114 STPL-6211-(101)N 621-1 10-() --()		IN SAN DIEGO COUNTY IN SANTEE FROM FORESTER CREEK BRIDGE TO MAGNOLIA AVENUE UNDERCROSSING PLANTING, IRRIGATION, EROSION CONTROL	GRIFFITH COMPANY 12200 BLOOMFIELD AVENUE SANTA FE SPRINGS CA 90670 (562)929-1128	HURTZIG, JOHN 7177 APPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4086	\$2,076,864 \$2,002,487 \$2,141	05/20/11 06/10/11 08/11/15	0% 0% PLANT EST SATIS
HB32	SWPPP						
11-SD-52-17.3/17.5 11-2T0014 STPL-6211-(103)N 621-1 10-() --()		IN SAN DIEGO COUNTY IN SANTEE EROSION CONTROL WORK	MIDORI LANDSCAPE INC 3231 S MAIN STREET SANTA ANA CA 92707 (714)751-8792	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4086	\$1,089,100 \$1,006,609 \$1,400	04/08/11 05/12/11 04/22/15	0% 0% PLANT EST SATIS
HB32	SWPPP						
11-SD-56-3.5/3.5 11-2E0064		IN SAN DIEGO COUNTY IN SAN DIEGO AT 0.2 MILE SOUTHEAST OF CAMINO SANTA FE OVERCROSSING _____ MITIGATION PLANTING AND IRRIGATION	PACIFIC RESTORATION GROUP INC P O BOX 429 PERRIS CA 92572 (951)940-6069	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92110 (858)467-4086	\$1,303,451 \$1,294,245 \$0	10/14/11 11/15/11 09/17/14	0% 0% PLANT EST SATIS
HA22	SWPPP						
11-SD-56-/8.9 11-269304 STP-X073-(101) --()		IN SAN DIEGO COUNTY IN SAN DIEGO ON ROUTE 5 FROM SORRENTO VIADUCT TO RO UTE 5/56 SEPARATION AND ON ROUTE 56 FROM ROUTE 5/56 SEPARA INSTALL CCTV, RAMP METERING, SIGNAL	DBX INC 42024 AVENIDA ALVARADO SUITE TEMECULA CA 92590 (951)296-9909	AMTEY, SHRIKANT 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)688-1575	\$4,842,927 \$4,700,727 \$71,986	12/19/12 01/11/13 05/29/14	99% 99% SUSPENDED
HB4N	WPCP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 05/20/14**

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-75-9.0/0 11-290304 BRST-X073-(099)E --()		IN SAN DIEGO COUNTY IN SAN DIEGO ON ROUTE 75 AT E75-N5 CONNECTOR OC AND ON ROUTE 805 AT KEARNY VILLA RD OC RETROFIT, CONCRETE BARRIER	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 92614 (949)252-0441	ALSHEIKH, JASON 817 SWEETWATER ROAD SPRING VALLEY, CA 91977 (858)688-1473	\$3,000,347 \$707,069 \$0	08/15/13 08/28/13 06/19/14	45% 24%
HA21							
11-SD-76-2.9/7.5 11-2M6704 STPN-P076-(028)E --()		IN SAN DIEGO COUNTY NEAR OCEANSIDE ON ROUTE 76 FROM MISSION AVENUE UC TO 0.3 MILE EAST OF GUAJOME LAKE RD BWC OVERLAY	WINDSOR FUEL COMPANY PO BOX 1029 PITTSBURG CA 94565 (925)427-5266		\$1,609,811 \$0 \$0	05/07/14 05/23/14	0% 0%
HM1							
11-SD-76-16.7/17.7 11-257144		IN SD CNTY NEAR BONSALL & FALLBROOK ON RTE 15 FROM .4 MILE SO TO .8 MILE N/O RTE 76/15 SEPARATION AND ON RTE 76 FROM .5 MILE WEST MODIFY AND WIDEN INTERCHANGE	FLATIRON WEST INC 1770 LA COSTA MESA MEADOWS DR SAN MARCOS CA 92078 (760)916-9100	FITZGIBBON, EDWARD T. 3485 EAST VISTA WAY VISTA, CA 92084 (760)639-4430	\$24,856,918 \$21,930,546 \$98,717	08/01/12 08/31/12 09/05/14	43% 88%
HA21	SWPPP						
11-SD-78-15.3/16.3 11-2T2304 PLUN-6211-(117) --()		IN SAN DIEGO COUNTY IN ESCONDIDO AND SAN MARCOS FROM 0.2 MILE WEST OF NORDAHL ROAD OVERCROSSING TO 0.2 MILE WEST OF ROUTE 15/78 SE INSTALL HIGHWAY PLANTING	PACIFIC RESTORATION GROUP INC P O BOX 429 PERRIS CA 925720429 (951)940-6069	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4086	\$418,471 \$277,700 \$5,974	03/08/13 04/17/13 11/04/16	0% 0%
HB32							PLANT EST SATIS
11-SD-78-17.0/17.4 11-416404		IN SAN DIEGO COUNTY IN ESCONDIDO FROM 0.3 MILE WEST TO 0.1 MILE EAST OF CENTRE CITY PARKWAY UNDERCROSSING COLD PLANE AND PLACE RHMA-G	DREAMBUILDER 1324 E LAWSON LN PLACENTIA CA 92870 (714)646-3697		\$709,061 \$0 \$0	05/08/14 05/29/14	0% 0%
HA22							
11-SD-79-35.1/53 11-2M4904		IN SAN DIEGO COUNTY AT WARNER SPRINGS, SUNSHINE SUMMIT AND OAK GROVE FROM CAMINO SAN IGNACIO TO RIVERSIDE COUNTY LINE APPLY RAC OVERLAY	CALMEX ENGINEERING INC 2764 S VISTA AVE BLOOMINGTON CA 92316 (909)546-1311	FITZGIBBON, EDWARD 3485 EAST VISTA WAY VISTA, CA 92084 (760)639-4430	\$2,253,842 \$0 \$0	04/23/14 05/16/14 10/01/14	0% 0%
HM1							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 05/20/14**

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-94-14.9/30 11-290404 ACNH-P094-(059)E --()		IN SAN DIEGO COUNTY NEAR JAMUL FROM ROUTE 54 TO 0.2 MILE EAST OF MARRON VALLEY ROAD PAVEMENT REHABILITATION	GRANITE CONSTRUCTION COMPANY P O BOX 50085H STREET WATSONVILLE CA 950775085 (760)732-0915	BAGUBE, JUN 9851 BUENA VISTA AVE SANTEE, CA 92071 (858)688-1438	\$12,583,228 \$10,506,237 \$2,053,310	07/31/13 08/21/13 07/10/14	62% 80%
HA22							
11-SD-163-.5/3.2 11-265014 CNHP-0051-(626)E --()		IN SAN DIEGO COUNTY IN SAN DIEGO ON RTE 5 FROM 0.1 MILE SOUTH OF PARK B OULEVARD OVERCROSSING TO 6TH AVENUE OC AND ON RTE 163 FROM RESTORE AND ENHANCE THE HISTORICAL	CLEAN CUT LANDSCAPE 8406 N ARMSTRONG AVENUE CLOVIS CA 93619 (559)322-2041	HURTZIG, JOHN 4050 TAYLOR STREET SAN DIEGO, CA 92110 (858)688-1510	\$3,773,054 \$67,360 \$67,360	03/21/14 04/10/14 11/21/17	13% 2%
TEA4							
11-SD-163-1.4/0 11-264114 BRLS-6211-(089) --()		IN SAN DIEGO COUNTY IN SAN DIEGO AT LAUREL STREET BRIDGE OVERCROSSING BRIDGE SEISMIC RETROFIT	DISNEY CONSTRUCTION INC 859 COWAN RD #3 BURLINGAME CA 94010 (650)259-9545	MOEN, MIKE 9851 BUENA VISTA AVE SANTEE, CA 92071 (619)995-7335	\$14,535,686 \$13,110,368 \$1,587,010	07/15/13 08/07/13 06/25/14	88% 86%
HA21							
11-SD-163-1.7/3.2 11-2650A4 000000000 000		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.1 MILE SOUTH OF RICHMOND STREET TO 0.2 MILE NORTH OF 6TH AVENUE UNDERCROSSING DIR'S ORD PERFORM HIGHWAY PLANTING AND IRRIGATION	ACCU CONSTRUCTION, INC. 1526 BROOKHOLLOW DR. STE. 76 SANTA ANA, CA 92705	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4084	\$556,360 \$408,110 \$9,525	04/26/12 11/26/12 10/14/15	49% 73%
11-SD-163-1.7/3.2 11-265004 ACST-P163-(026)E P1-63 0-(6E) --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.1 MILE SOUTH OF RICHMOND STREET OVERCROSSING TO 0.2 MILE NORTH OF 6TH AVE UNDERCROSSING. INSTALL HIGHWAY PLANTING	SIERRA LANDSCAPE COMPANY, INC. 73-771 DINAH SHORE DR STE 200 PALM DESERT CA 92211 (760)328-8900	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO CA 92111 (858)467-4084	\$1,139,186 \$970,868 \$0	10/08/09 11/24/09 12/17/13	0% 0% PLANT EST SATIS
TEA2	SWPPP						
11-SD-163-5.8/8.8 11-403704 HSST-P163-(028)E --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM GENESEE AVENUE UNDERCROSSING TO MESA COLLEGE DRIVE OVERCROSSING AND FROM 0.5 MILE NORTH OF B INSTALL OUTER SEPARATION BARRIER	HAZARD CONSTRUCTION COMPANY P O BOX 229000 SAN DIEGO CA 921929000 (858)587-3600	TRAN, DUNG 5825 AVENIDA ENCINAS SUITE 101 CARLSBAD, CA 92008 (858)688-1549	\$1,546,920 \$1,419,051 \$660	03/28/13 04/18/13 10/22/14	67% 100%
HBI							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 05/20/14**

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-805-4.7/5.6 11-2T1824		IN SAN DIEGO COUNTY IN CHULA VISTA FROM 0.4 MILE SOUTH OF EAST PALOMAR STREET OVERCROSSING TO 0.1 MILE NORTH OF NAPLES ST UNDERCROSSING	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	DEYOE MARLA 8863 AIRWAY ROAD SAN DIEGO, CA 92154 (619)661-6342	\$38,754,941 \$16,342,968 \$782,649	01/03/13 01/29/13 12/03/14	33% 42%
HB4C	SWPPP	REPLACE STRUCTURE AND CONSTRUCT					
11-SD-805-5.8/13 11-2T1834		IN SAN DIEGO CO AT VARIOUS LOCATIONS FROM 0.3M NORTH OF NAPLES ST UNDERCROSSING TO MARKET ST OVERCROSSING ***5.8-13.0***	WESTERN RIM CONSTRUCTORS INC 912 S ANDREASEN DRIVE SUITE10 ESCONDIDO CA 92029 (760)489-4328	AMBLE, TOR 817 SWEETWATER ROAD SPRING VALLEY, CA 91977 (858)688-1509	\$5,281,055 \$5,047,037 \$901,484	07/12/13 08/07/13 06/30/15	34% 94%
HB31		CONSTRUCT SOUND WALLS					
11-SD-805-7.7/9.1 11-081654		IN SAN DIEGO COUNTY IN CHULA VISTA AND NATIONAL CITY FROM 0.1 MILE SOUTH OF BONITA ROAD UNDERCROSSING TO SWEETWATER ROAD UNDERCROSSING	MARINA LANDSCAPE INC 1900 S LEWIS STREET ANAHEIM CA 92805 (714)939-6600	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4084	\$573,084 \$502,749 \$1,181	06/24/11 07/14/11 10/09/15	0% 0% PLANT EST SATIS
HB4N	WPCP	LANDSCAPE AND INSTALL IRRIGATION					
11-SD-805-23.7/27.6 11-2T2004 CMLN-6211-(106) --()		IN SAN DIEGO COUNTY ON I-805 FROM JUST NORTH OF SR52 TO JUST NORTH OF MIRA MESA BOULEVARD 1 HOV LN IN EACH DIR AND A S FACING	SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT INC 1995 AGUA MANSO ROAD RIVERSIDE CA 92509 (951)684-5360	NICKERSON, NANCY 7807 CONVOY COURT SUITE 100 SAN DIEGO, CA 92111 (858)688-1391	\$73,117,984 \$32,725,520 \$820,665	03/16/12 03/30/12 10/01/15	56% 45%
HB5							
11-SD-805-26.5/28.9 11-2T0404 ARRA-805 -(610)N 80-5 6-(0N) --()		IN SAN DIEGO COUNTY IN SAN DIEGO ON ROUTE 805 FROM 0.3 KM SOUTH OF SOLEDAD CANYON BRIDGE AND OVERHEAD TO 0.6 KM NORTH OF ROUTE 5/8	DIABLO CONTRACTORS INC 7 CROW CANYON COURT SUITE 100 SAN RAMON CA 94583 (925)552-8250	POUND, DAVID 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)720-2112	\$55,262,571 \$54,623,641 \$302,289	01/28/11 02/08/11 07/31/14	78% 99%
HB5	SWPPP	CONSTRUCT HOV LANES					
11-SD-5506-/0 11-287704		IN SAN DIEGO COUNTY IN SAN DIEGO AT THE KEARNY MESA MATERIALS LAB UPGRADE MATERIALS LAB FACILITY	KINSMAN CONSTRUCTION INC 6711 NANCY RIDGE DRIVE SAN DIEGO CA 92121 (858)875-2950	BABICKY, ALAN 7181 OPPORTUNITY ROAD RM 4C SAN DIEGO, CA 92111 (858)688-1526	\$1,534,732 \$715,514 \$230,707	10/24/13 11/15/13 08/29/14	59% 47%
HA1							

Totals:	Authorized Final Amt:	<u>\$404,368,218</u>	Completed to Date:	<u>\$246,833,833</u>	Work This Month:	<u>\$14,482,297</u>
----------------	------------------------------	----------------------	---------------------------	----------------------	-------------------------	---------------------

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
11-IMP-98-21.8/31.3	11-275204	1
11-IMP-186-/.4	11-294804	1
11-IMP-5708-/0	11-076704	1
11-SD-5-4.6/0	11-297104	1
11-SD-5-5.0/63.7	11-238604	1
11-SD-5-54.4/72.2	11-408904	1
11-SD-5-12.6/72.2	11-401404	2
11-SD-5-19.9/21.2	11-002704	2
11-SD-5-23.9/25.5	11-404304	2
11-SD-5-62.6/0	11-270804	2
11-SD-8-6.3/9	11-2M4304	2
11-SD-8-10.5/12.6	11-298604	2
11-SD-8-17.4/18.7	11-063814	3
11-SD-8-42.5/81.8	11-2M6104	3
11-SD-11-/1.6	11-056324	3
11-SD-15-21.9/23.9	11-2607D4	3
11-SD-15-23.8/26.2	11-2607C4	3
11-SD-15-54.0/0	11-275604	3
11-SD-15-11.2/M14.5	11-2T0974	4
11-SD-15-14.5/M16.4	11-2T0984	4
11-SD-15-15.0/M16.4	11-2T0954	4
11-SD-15-16.4/M19.5	11-2T0994	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
11-SD-15-21.9/M23.9	11-260724	4
11-SD-15-23.8/M26.2	11-260734	4
11-SD-15-26.2/M27.8	11-2T0864	5
11-SD-15-27.8/30.1	11-2T0874	5
11-SD-15-8.9/9.7	11-233204	5
11-SD-15-30.1/31.5	11-2T0884	5
11-SD-15-36.8/40.8	11-406504	5
11-SD-15-/4.7	11-282404	5
11-SD-52-5.0/6.2	11-402804	6
11-SD-52-14.5/15.5	11-2T0704	6
11-SD-52-15.5/17.3	11-2T0114	6
11-SD-52-17.3/17.5	11-2T0014	6
11-SD-56-3.5/3.5	11-2E0064	6
11-SD-56-/8.9	11-269304	6
11-SD-75-9.0/0	11-290304	7
11-SD-76-2.9/7.5	11-2M6704	7
11-SD-76-16.7/17.7	11-257144	7
11-SD-78-15.3/16.3	11-2T2304	7
11-SD-78-17.0/17.4	11-416404	7
11-SD-79-35.1/53	11-2M4904	7
11-SD-94-14.9/30	11-290404	8
11-SD-163-.5/3.2	11-265014	8

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
11-SD-163-1.4/0	11-264114	8
11-SD-163-1.7/3.2	11-2650A4	8
11-SD-163-1.7/3.2	11-265004	8
11-SD-163-5.8/8.8	11-403704	8
11-SD-805-4.7/5.6	11-2T1824	9
11-SD-805-5.8/13	11-2T1834	9
11-SD-805-7.7/9.1	11-081654	9
11-SD-805-23.7/27.6	11-2T2004	9
11-SD-805-26.5/28.9	11-2T0404	9
11-SD-5506-/0	11-287704	9

Statement of Ongoing Contracts - Federal Aid

District 11

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$3,723,370	\$3,543,868
-F-	FEDERAL AID (PRIMARY)	\$12,583,228	\$10,506,237
-S-	FEDERAL AID (SECONDARY)	\$34,682,636	\$30,303,861
-SH-	STATE HIGHWAY	\$168,195,525	\$85,999,860
-ER-	STORM DAMAGE REPAIR	\$1,000,000	\$0
		\$184,183,459	\$116,480,006

Statement of Ongoing Contracts - Federal Aid

District	11		
Federal Aid		Category	Bid + CCO
			Work Comp
District Total:			<u>\$404,368,218</u>
			<u>\$246,833,833</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
11	\$17,705,725
Work completed this Period:	\$17,705,725